



R-040
R-041
R-042
R-044
R-045
R-046
R-047
R-049

Clearwater Beach
(R-56 to R-60)
Volume = 300,000 CY
Start Date: May 16, 2012
End Date: June 16, 2012

Clearwater Beach

SEGMENT 1

Belleair Beach

SEGMENT 2

Belleair Shores

Belleair Beach
(R-60 to R-66)
Volume = 400,000 CY
Start Date: June 17, 2012
End Date: July 31, 2012

Indian Rocks Beach
(R-71A to R-80)
Volume = 200,000 CY
Start Date: Aug. 2, 2012
End Date: Sep. 16, 2012

Indian Rocks Beach

SEGMENT 3

**Indian Rocks Beach/
Indian Shores**
(R-80 to R-88)
Volume = 150,000 CY
Start Date: Sep. 17, 2012
End Date: Oct. 9, 2012

SEGMENT 4

Indian Shores

Indian Shores
(R-88 to R-100)
Volume = 137,000 CY
Start Date: Oct. 10, 2012
End Date: Nov 12, 2012

SEGMENT 5

**Redington Shores/ North Redington
Beach**
(R-101 to R-107)
Volume = 60,000 CY
Start Date : Nov. 10, 2012
End Date: Nov. 20, 2012
**ENTIRE PROJECT FILL
COMPLETED NOV. 20, 2012**

Redington Shores

SEGMENT 6

North Redington Beach

Redington Beach

Madeira Beach

John's Pass

R-130
R-131
R-132
R-134
R-135
R-136
R-137



Gulf of Mexico

PINELLAS COUNTY



LEGEND

- Beach Fill Segment Line
- Municipality Boundary Line
- Extent of Fill
(widths are exaggerated for clarity)

**2012 Sand Key -
Beach Erosion Control Project**

