

**Grantee: Pinellas County, FL**

**Grant: B-08-UN-12-0015**

**April 1, 2016 thru June 30, 2016 Performance Report**

---



**Grant Number:**

B-08-UN-12-0015

**Obligation Date:****Award Date:****Grantee Name:**

Pinellas County, FL

**Contract End Date:**

03/09/2013

**Review by HUD:**

Reviewed and Approved

**Grant Award Amount:**

\$8,063,759.00

**Grant Status:**

Active

**QPR Contact:**

Brook R. Gajan

**LOCCS Authorized Amount:**

\$8,063,759.00

**Estimated PI/RL Funds:**

\$1,500,000.00

**Total Budget:**

\$9,563,759.00

## Disasters:

**Declaration Number**

No Disasters Found

## Narratives

**Areas of Greatest Need:**

Pinellas County communities are experiencing high volumes of foreclosed and abandoned properties. Based on data provided by HUD and additional analysis conducted by the County, several areas are experiencing high risks of abandonment, high concentrations of subprime loans, and high predictions of additional foreclosures. Current foreclosed and abandoned properties, and the risk of additional properties being foreclosed or abandoned, are causing blighting conditions that are leading to declining home values.

**Distribution and and Uses of Funds:**

Pinellas County will use NSP funds to acquire the properties in areas experiencing the greatest risks of abandonment, the highest concentrations of subprime loans, and at the highest risk of additional foreclosures. These steps will help stop the blighting influence these properties are having in our communities and slow down the decline in home values.

**Definitions and Descriptions:****Low Income Targeting:****Acquisition and Relocation:****Public Comment:****Overall****This Report Period****To Date****Total Projected Budget from All Sources**

N/A

\$8,967,947.62

**Total Budget**

\$0.00

\$8,967,947.62

**Total Obligated**

\$0.00

\$8,967,947.62

**Total Funds Drawdown**

\$0.00

\$8,418,031.31

**Program Funds Drawdown**

\$0.00

\$8,009,511.53



Program Income Drawdown	\$0.00	\$408,519.78
Program Income Received	\$0.00	\$719,974.79
Total Funds Expended	\$2,055.59	\$8,977,049.19
Match Contributed	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$1,209,563.85	\$0.00
Limit on Admin/Planning	\$806,375.90	\$753,013.18
Limit on State Admin	\$0.00	\$753,013.18

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$2,015,939.75	\$2,088,031.50

## Overall Progress Narrative:

Since program inception, Pinellas County has acquired 23 foreclosed single family houses; thirteen (13) under the Acquisition Rehab Program and ten (10) under the Demolition Program. Twelve (12) of the houses have been sold through the Acquisition Rehab Program. Due to the excessive time on the market, the one (1) remaining rehabilitated house was rented to an eligible tenant during the quarter. Ten (10) houses were acquired and demolished through the Demolition Program. Construction of Four (4) new single family homes has been completed, of which, two (2) houses previously sold. During the quarter construction financing loans were closed for house construction on five (5) of the vacant single family lots. Plans for the houses are under review for issuance of building permits.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
ACQREHAB, Acquisition Rehab Program	\$0.00	\$3,000,000.00	\$2,657,111.06
ADMIN, Administration	\$0.00	\$800,000.00	\$738,893.74
BANK, Land Banking Program	\$0.00	\$0.00	\$0.00
DEMO, Demolition Program	\$0.00	\$600,000.00	\$442,878.71
DPA, Direct Homeownership Assistance	\$0.00	\$544,209.44	\$99,903.02
RENTAL, Rental Program	\$0.00	\$4,070,725.00	\$4,070,725.00



## Activities

**Project # / Title:** ACQREHAB / Acquisition Rehab Program

**Grantee Activity Number:** AR-REHAB

**Activity Title:** AR-REHAB

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

ACQREHAB

**Projected Start Date:**

03/03/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition Rehab Program

**Projected End Date:**

03/03/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Pinellas County Community Development

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$1,279,536.03
Total Budget	\$0.00	\$1,279,536.03
Total Obligated	\$0.00	\$1,279,536.03
Total Funds Drawdown	\$0.00	\$977,148.15
Program Funds Drawdown	\$0.00	\$936,647.09
Program Income Drawdown	\$0.00	\$40,501.06
Program Income Received	\$0.00	\$587,155.54
Total Funds Expended	\$195.04	\$1,377,607.31
Pinellas County Community Development	\$195.04	\$1,377,607.31
Match Contributed	\$0.00	\$0.00

### Activity Description:

This activity will address neighborhood stabilization within the identified high priority areas through the rehabilitation of the foreclosed properties purchased through the AR-ACQ Activity.

### Location Description:

This activity will be carried out in the targeted areas of Greatest Need. The specific properties will be evaluated and a final determination based on an analysis of location, amount of rehabilitation, ownership, and other criteria that may affect the affordability and resale ability. If the acquisition of properties within the areas of greatest is not feasible because of financial or economic feasibility and/or don't meet the discount requirements, the next highest priority area within the County will be targeted.

### Activity Progress Narrative:

During the quarter, Pinellas County continued to conduct program management and compliance activities related to acquisition/rehabilitation activities.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	11/16

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/16
# of Singlefamily Units	0	11/16

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/0	9/16	11/16	90.91
# Owner Households	0	0	0	1/0	9/16	11/16	90.91

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

**Project # / Title:** ADMIN / Administration

**Grantee Activity Number:** ADMIN-NSP  
**Activity Title:** ADMIN-NSP

**Activity Category:**

Administration

**Project Number:**

ADMIN

**Projected Start Date:**

03/09/2009

**Benefit Type:**

( )

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

03/09/2013

**Completed Activity Actual End Date:**



**National Objective:**

N/A

**Responsible Organization:**

Pinellas County Community Development

<b>Overall</b>	<b>Apr 1 thru Jun 30, 2016</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$753,013.18
<b>Total Budget</b>	\$0.00	\$753,013.18
<b>Total Obligated</b>	\$0.00	\$753,013.18
<b>Total Funds Drawdown</b>	\$0.00	\$753,013.18
<b>Program Funds Drawdown</b>	\$0.00	\$738,893.74
<b>Program Income Drawdown</b>	\$0.00	\$14,119.44
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$629.70	\$789,908.08
Pinellas County Community Development	\$629.70	\$789,908.08
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Provide general administration and planning activities required to receive NSP funding and successfully implement the activities identified in the NSP program.

**Location Description:**

This activity will be carried out in the census tracts identified in Exhibit A; other census tracts may have equal need, as they are identified when implementing the programs.

**Activity Progress Narrative:**

During the quarter, Pinellas County continued to conduct program management and compliance activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources****Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title: DEMO / Demolition Program****Grantee Activity Number: DEMO-DEMO****Activity Title: DEMO-DEMO****Activity Category:**

Clearance and Demolition

**Project Number:**

DEMO

**Projected Start Date:**

03/09/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition Program

**Projected End Date:**

03/09/2013

**Completed Activity Actual End Date:****Responsible Organization:**

Pinellas County Community Development

**Overall****Apr 1 thru Jun 30, 2016****To Date****Total Projected Budget from All Sources**

N/A

\$196,999.39

**Total Budget**

\$0.00

\$196,999.39

**Total Obligated**

\$0.00

\$196,999.39

**Total Funds Drawdown**

\$0.00

\$116,631.92

**Program Funds Drawdown**

\$0.00

\$115,900.85

**Program Income Drawdown**

\$0.00

\$731.07

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$1,230.85

\$147,281.56

Pinellas County Community Development

\$1,230.85

\$147,281.56

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

This activity will address neighborhood stabilization within the identified target areas by removing blighted structures and the redevelopment of demolished or vacant properties acquired through the DEMO-ACQ Activity. Properties under this activity may be redeveloped with housing that will become part of the Homeownership Program or the Rental Program. Property addressed under this activity that meet the NSP Plan's definition of blighted are exempt from the requirement that the property must be foreclosed or abandoned. Eligible costs under this activity include, but are not limited to, costs associated with acquisition, demolition, clearance and redevelopment of the site. Eligible homebuyers for the newly constructed home will be required to complete an eight (8) hour HUD approved homebuyer counseling class. Multi-family projects will be monitored in a manner consistent with HOME regulations. The tenure of the beneficiaries of this activity can be either that of rental or homeownership.



### Location Description:

This activity will be carried out in the target areas as referenced in Section A – Areas of Greatest Need and other census tracts with equal need, as they are identified throughout the program.

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/7

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	