

**PROJECT TIMELINES FOR
PINELLAS COUNTY ENVIRONMENTAL AND PARK LANDS**

Revised 12/24/09

Order	Project	Status	Schedule	Comments
1	North County Recreation Fields	Project modified to include construction of two unlighted practice fields on portion of 25 acre Wilde Property tract purchased for recreation purposes.	Complete design and permitting by late summer 2010	Preliminary design underway
2	Wall Springs-McMullen Tract	Development of this tract is on hold until restatement of Penny funds is concluded and total O&M impacts are determined. Project on hold pending budget determination.	Design contract approved by BCC June 5, 2007. Kick-off meeting held with consultants on October 18, 2007. Design and permitting 2007-2009	Project on hold until FY2013/2014
3	Blending Facility at BCP	Revision to contract document to prepare for bidding. Project on hold pending budget determination.		
4	ASR Wells at John Chesnut Sr. Park	Project Ongoing	FDEP UIC permit issued April 2005. FDEP authorized a Notice General ERP for the intake structure on July 17, 2007. Drilling of ASR well & 2 monitoring wells have been completed. Constructing lake intake structure & wet well pumps June 2010–June 2011. Cycle tests July. 2011–July 2013.	SWFWMD has co-funded this project including the next three phases

Order	Project	Status	Schedule	Comments
5	Tarpon Woods Flood Control	<p>SWFWMD completed the Brooker Creek Watershed Study in September 2009. SWFWMD addressing review comments.</p> <p>Future feasible options will be evaluated based on completed Brooker Creek Watershed study.</p>	<p>County used TBE to design neighborhood stormwater conveyance improvements for construction in FY10 Phase I completed (backflow preventer valves); Phase II starting construction in January 2010 (drainage outfall system along Toniwood Lane); Easements from Golf Course not needed for these improvements.</p>	<p>Original design not possible due to unsuccessful negotiations with Tarpon Woods Golf Course.</p> <p>SWFWMD Brooker Creek Watershed Study will be evaluated to determine feasibility of future major watershed solutions. Phase I and Phase II neighborhood projects will improve drainage.</p>

Note: The project listed below have been completed or discontinued.

Canopy Walkway at BCP
Lake Tarpon Reclaim Water Feasibility Study
Howard Park Beach Renourishment

No plans to move forward
No plans to move forward
Completed