Pinellas County

Dunedin Causeway Bridges

Project Development and Environment Study

SCHEDULE

Task	2014	2015												2016												2017					
	Dec	Jan	Feb	Mar	April	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	April	May	Jun	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Notice to Proceed	★																														
Aerial Photography / Survey		■	■	■	■																										
Community Involvement		■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■						
Public Kick-Off Open House				★																											
Data Collection		■	■	■																											
SHPO Approval of Area of Potential Effect		■	■	■																											
Cultural Resource Assessment Survey			■	■	■	■																									
Develop Typical Section				■	■	■																									
Sec 4(f) Determination of Applicability (DOA)					■	■	■	■	■	■	■	■	■	■	■	■	■														
Develop Alternatives						■	■																								
Alternatives Analysis							■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■						
Draft Engineering Reports									■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■						
Draft Environmental Reports									■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■						
Draft Preliminary Engineering Report									■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■						
Public Alternatives Workshop														★																	
Select Recommended Alternative														■	■																
Draft Section 4(f) Evaluation															■	■	■	■													
Draft Environmental Document															■	■	■	■	■	■	■	■	■	■	■						
Public Hearing																					★										
Final Section 4(f) Evaluation																					■	■	■								
Final Preliminary Engineering Report																					■	■	■	■							
Final Environmental / Engineering Reports																					■	■	■	■	■						
Final Environmental Document																					■	■	■	■	■						
FHWA Approval																									■	■					★